

Government of Pakistan
Ministry of Communications
National Highway Board

388.31

NTRC

1988

07637

INCEPTION REPORT

Technical and Economic Feasibility Study
for
Improvement of Existing Indus Highway (N-55)
between
Kotri and Peshawar

NTRC-103

15 Jan. 1988

National Transport Research Centre
Planning Commission
Islamabad

C O N T E N T S

	<u>PAGE</u>
1. INTRODUCTION	1
2. REVIEW OF SCOPE OF WORK AND METHODOLOGY	2
3. MOBILIZATION	5
4. REVIEW OF REPORTS	7

T A B L E S

Table 1	Information contained in Reconnaissance Report of Consultants	12
"	2 Distribution of Length According to Width of Pavement.	13
"	3 Traffic Volume on Indus Highway	14

ANNEXURES

ANNEXURE A	SCHEDULE OF FIELD VISIT	15
"	B ORIGIN-DESTINATION SURVEY FORM	16

Technical and Economic Feasibility Study for
Improvement of Existing Indus Highway (N-55)
between Kotri and Peshawar

1. INTRODUCTION

1.1 The National Transport Research Centre have been appointed as Consultant for Technical and Economic Feasibility Study for the improvement of Existing Indus Highway (N-55) between Kotri and Peshawar. The agreement for the study was signed on 10th December, 1987.

1.2 Article 10.A.6 of the Agreement provided, among other things, submission of Inception Report "summarising the situation concerning the scope of work and detailed programme for undertaking the study". This report provides the same. In addition, the report gives details of inception and work done so far.

1.3 Section 2 gives a review of scope of work and methodology as indicated above. This is followed by details of inception in Section 3 and review of Section Consultants reports in Section 4. Finally Section 5 lists the specifications required.

2. REVIEW OF SCOPE OF WORK AND METHODOLOGY

2.1 The scope of work and methodology contained in Annexure A and B to the Agreement are affirmed and would be adhered to with added improvement in inter-action between improvements and traffic as explained below.

2.2 The scope of work at Annexure B to the Agreement, among other things, provided, on the one hand, estimation of:

- (a) Existing traffic
- (b) Diverted traffic and
- (c) Generated traffic

and, on the other hand, to carry the projected traffic, consideration of alternatives including:


- (a) do nothing
- (b) Improvement of existing road
- (c) Reconstruction of existing roads
- (d) Realignment

2.3 It may be added for clarity that volume of diverted and generated traffic would depend upon the type of improvement. The new traffic in its turn may necessitate further improvements which will again have then affect on traffic and so on. Thus an optimum point would be arrived at where improvement and traffic balance in terms of marginal costs and benefits.

Inter-action between Improvement and Traffic

2.4 The inter-action between accompanying figure. The details are explained below.

Figure 1. Indus Highway Feasibility Study Methodology



Step 1. In the first instance, existing traffic will be estimated and facilities required to carry the same particularly width of pavement - single lane, two lane etc. would be determined on the basis of standards provided in the National Transport Plan Study.

Step 2. Review the existing facilities, compare than with facilities required determined in step 1 above, and determine critical deficiencies.

Step 3. Remove critical deficiencies (first improvement alternatives) and estimate generated and diverted traffic.

Step 4. Evaluate if improvements made are sufficient for the new traffic as well. If not, go to step 1; otherwise continue.

Step 5. Estimate cost of improvement and savings in vehicle operating costs. If savings exceed cost, accept the improvement.

2.5 The above procedure would be used for evaluating all alternatives including improvement of existing road, reconstruction, realignment etc.

Dividing the Project into Homogenous Section

2.6 The division of the project into homogenous sections will be reconsidered in the light of traffic data as soon as it is analysed.

2.7 The rest of the scope and method indicated in the Agreement will be adhered to.

3. MOBILIZATION

3.1 The work on the study was started immediately after signing of the Agreement on 10th of December, 1987. A reconnaissance survey of the project has been carried out by senior staff a separate section called "Indus Highway Feasibility Section" has been set up in the Centre, staff for survey and data processing have also been inducted and are being provided necessary training and instructions. Questionnaires for field surveys have been designed and are being sent for vetting by computer experts at the Quaid-i-Azam University. Reports of section consultants have been obtained from the National Highways Board and have been briefly reviewed. The details of work are explained in the following paragraphs.

Reconnaissance Survey

3.2 To obtain first hand knowledge and to make visual observations of the project area, existing road and traffic conditions and to meet the relevant highway department officials, a reconnaissance survey of the project road has been carried out by Chief NTRC and Deputy Chief NTRC accompanied by Economic Investigator. They travelled from Peshawar to Kotri from 23rd to 31st December 1987. The Economic Investigator also travelled back from Kotri to

Peshawar from 23rd December, 1987 to 4th January, 1988. Their travel schedule is attached at Annexure A. The general condition of the road, traffic and area was observed and discussions were held with officers of Provincial Highway Departments.

Office and Staff

3.3 A separate section named "Indus Highway Feasibility Section" has been set up in the National Transport Research Centre and necessary survey and office staff have been inducted.

3.4 Section consists of a Field Survey Unit and Data Control Unit to be headed by a Research Officer. The field survey staff is being given necessary instructions and training for conducting the survey. Similarly, procedures are being set for data control so that processing of data starts as soon as forms from first survey site are received and results become available within a minimum time lag.

Design and Printing of Forms

3.5 The survey questionnaires have been designed and are under reference to Quaid-i-Azam University Computer Centre for vetting. A specimen of O-D Survey Form is given at Annexure B.

3.6 Similarly, forms for travel time and travel speed are being finalised. These will be cyclostyled.

Data Processing

3.7 Arrangements have been made with Quaid-i-Azam University Computer Centre for processing of data. The survey forms are being cleared with them.

4. REVIEW OF REPORTS

4.1 The following reports of section consultants have been received from the National Highway Board with the exceptions noted against each.

S.No.	Name of Report	Nos Received	Details of Missing Reports
1	2	3	4
1.	Reconnaissance Report	21	Ayub Abidi (Badin Pakko Sec) Sh. Riaz Ahmed (Kalana-Shahbaz)
2.	Topographic Survey	21	Associated Consultants (Bangaldero-Shikarpur) Techno Consultant (Shore Bridge-Kotla Hasan)
3.	Soil Survey Report	22	Republic Engineer (Jampur-Taunsa)
4.	Traffic Survey Report	22	Zafar Associates (Kotri-Sann)
5.	Axle Load Survey	2	

Reconnaissance Report

4.2 The reconnaissance reports listed above have been reviewed and the following deficiencies observed:

- i) The form and content of the reports differ from consultant to consultant. This makes comparison of information difficult.

ii) The form used for inventory of road conditions is also not uniform. As such items for which information has been provided and the type of information provided differ from case to case. For example, none of the reports provides information on four main items of road inventory i.e. formation width, pavement width, shoulder width and embankment height. One of the consultants (Zafar Associates) has not provided measurements for any of these four items. Other consultants have provided measurements for a combination of items as shown below.

<u>Combination of Items</u>	<u>No. of Consultants</u>
Pavement, Embankment and Shoulders	5
Pavement and Embankment	9
Pavement and Shoulders	1
Formation, pavement and shoulders	1
Formation, pavement & Embankment	1
Embankment only	2
Pavement only	1
None of the items	1
	<u>21</u>
Reports not received	2
Total:	<u>23</u>

Further details of information given in reports of individual consultants are given in table 1.

iii) All the reports give raw data without any tabulation or classification. The reports mention measurements at various points but give no indication of length against various measurements. For example, the width of pavement is given for each kilometer but there is no indication as to how much length is 6 meter wide or so.

iv) Length of road sections assigned to various consultants is overlapping and there is need for adjustment. The total length assigned to various consultants adds up to 1285 Km as against actual length of 1247 Km.

4.3 In view of the above there is need to specify a form and obtain information for all the consultants on uniform basis. Such a form would be prepared and sent to the National Highways Board shortly.

4.4 On the basis of available information, the length of road has been classified according to width of pavement. Details are given in table 2.

4.5 It would be seen from the above referred table that of the 1019 kilometer length for which reports are available, 50 kilometer are less than 12 ft (3.5 meter) wide, 397 kilometer are 12 to 18 ft (3.6-5.5 meter) wide, 548 kilometer are 18 to 26 ft (5.51-8.0 meter) wide and 24 kilometer are more than 26 ft(8 meter) wide. The last category includes small stretches of a few kilometer here and there. The portions for which reports are not available include Kotri-Sann, Baladin-Pakko and Kalana Road-Latamber.

Traffic Survey Report

4.6 The traffic survey reports of the Consultants have also been reviewed and a number of deficiencies/discrepancies observed e.g.

- i) The classification of vehicles used by various consultants is not uniform.
- ii) Some Consultants have combined buses and wagons others have combined wagons cars.
- iii) The selection of survey dates has not been made properly. For example, Pak Consolidated Consultants and Abbasi Associates Ltd have taken two counts on one day of the week i.e. Friday only. The counts should have been repeated on different days of the week.
- iv) Non-motorised traffic has been covered by some consultants and ignored by others.
- v) There are large variations on adjoining section for which there is no possible explanation.

4.7 On the basis of available data, the traffic volume for different points has been compiled. The summary of results is shown in table 3.

Axle Load Survey

4.8 The axle load survey report was reviewed alongwith Project Coordinator, National Highways Board and a representative of M/s Associated Consulting Engineers on 21-12-1987 and the following deficiencies were noted.

1. It was observed that the field data was not edited for elimination of doubtful reading with the result that the final EAL factors became doubtful.
2. The Axle Load Survey was carried out in isolation of the traffic counts as such the correct distribution of various Axle Categories could not be established. It was, therefore, decided that traffic count data should be obtained from two or three sectional consultants and a representative distribution established.
3. Data should be analysed to separate empty and loaded trucks and their percentage distribution established.
4. It appeared from the data that light pickups and suzukis were also included in the truck counts. These should be identified and separated. Some of the readings showed Axle wts in excess of 20 tons. It could not be conceived as to how these trucks were weighed with the equipment which had a maximum capacity of 20 tons (under two wheels). This may be explained.
5. Equivalent Axle load for tandem Axles (34000 lbs) was used for 3 Axles also which is wrong. This should be corrected from tables given in ASSHTO Design Guide of 1986.
6. A very large number of empty trucks were recorded which was un-necessary. Empty and loaded trucks should be analysed separately.

The above discrepancies were conveyed by the National Highways Board to the Consultant on 22.12.1987. The revised tabulations of axle load survey results are awaited.

Table 1
INFORMATION CONTAINED IN RECONNAISSANCE REPORT OF CONSULTANTS

S.No.	Consultant	Section	Length Km	Information Provided				Remarks
				Formation	Pavement	Shoulders	Embankment	
1.	Zafar Associates	Kotri - Sann	87					Details not specified.
2.	NESPAK	Sann - Bhan Sayedabad	86	x			x	
3.	Pak. Consolidated	Bhan Sayedabad	47	x			x	
4.	Abbasi Associates	Kakar - Baladin	39	x			x	
5.	Ayub Abidi	Baladin - Pakko	36					Reconnaissance Report not available.
6.	Loya Associates	Pakko - Bangledero	50	x		x	x	Measurement in feet. Form more detailed the other.
7.	Associated Consultancy	Bangedero - Shikarpur	50	x		x		Different traffic of form used.
8.	ABM Engineers	Shikarpur - Ghouspur	52	x			x	
9.	Zaheeruddin Consultants	Ghouspur - Badani	34	x			x	
10.	Noon Qayoom	Badani - Shor Bridge	42	x			x	
11.	Techno Consultant	Shor Bridge - Kotla Hasan	62	x			x	Form not properly filled.
12.	A.A. Associates	Kotla Hasan Shah - Fazilpur	65	x	x		x	
13.	International Meth. and Tech.	Fazilpur - Jampur	39	x	x	x		Form different
14.	Republic Engineers	Jampur - Taunsa	101	x		x	x	
15.	Egg. Consultants	D.G. Khan - Rt.Rd. Canal Bridge.	56	x		x	x	
16.	Azhar Ali	Retra Road Triman	42	x			x	
17.	Engineering Associates	Triman - Malana	62	x		x	x	
18.	Allied Engineering	Malana - Road Khel	41	x		x	x	
19.	Sh. Riaz Ahmed	Malana Road - Shahbaz Khel	38					Reconnaissance Report Not Received.
20.	Progressive Consultants.	Shehbaz Khel - Ghoriwala	60				x	Form not properly filled.
21.	Egg. & Tech.	Ghoriwala - Latambar	40				x	
22.	Indus Associated	Latambar - Samri Payan	80	x				Different forms.
23.	Associated Consultants	Sarari Payan - Peshawar	86	x			x	
TOTAL:			1,285	2	18	7	17	

Table 2
Distribution of Length According to Width of Pavement

S.NO	CONSULTANT	SECTION	LENGTH	WIDTH OF PAVEMENT (METERS)									TOTAL
				3.5	4.5	5.5	6.5	7.5	8.5	> 8.5	N.S.		
1	2	3	4	5	6	7	8	9	10	11	12	13	
1.	Zafar Associates	Kotri-Sann	87										0
2.	NES Pak	Sann-Bhan Sayyadan	86			32	52	2					86
3.	Fak Consolidated	Bhan Sayyadan-Kakk	47			7	39	1					47
4.	Abbasi & Associates	Kakkar-Badin	39		1	19	12	1				7	39
5.	M Ayub Abidi	Badin-Pakko	36										0
6.	Loya Associates	Pakko-Bangledero	40			23	3	14					40
7.	Associated Consultan	Bangledero-Shikarp	51			32	11	7		1			51
8.	ABM Engineers	Shikarpur-Ghouspur	51		4	13	34						51
9.	Zaheeruddin Consult	Ghouspur-Badani	34			17	16	1					34
10.	Noon Gayoom	Badani-Shor Nala	42		12		24	1				5	42
11.	Techno Conslut	Shor Nala-Kotla Ha	62		62								62
12.	A A Associates	Kotla Hasan-Fazilp	65	9	29		27						65
13.	Inter. Meth & Tech	Fazilpur-Pampur	39				34	5					39
14.	Republic Engineering	Taunsa-Retra	103		27		76						103
15.	Engineering Eonsulta	Retra-Triman	56	1	14	34	5	1			1		56
16.	Azhar Ali Consulting	Retra-Triman	42		42								42
17.	Engineering Associat	Triman-Kalana	63	38	18			7					63
18.	Allied Engineering	Kalana-Rodikhel	41				23	14	1	3			41
19.	Sh. Riaz Ahmed	Rodikhel-Shehbazkh	38										0
20.	Progressive Consulta	Shehbazkhel-Ghoriw	59										0
21.	Engineering & Tech	Ghoriwala-Latamber	40										0
22.	Indus Associated Cons	Latamber-Samarpaya	80	2	6	6	1	54	6	1		4	80
23.	Associated Consultin	Samarpayan -Peshaw	86				4	18	61			3	86
TOTAL			1287	50	215	182	361	126	69	10		14	1027

Table 3
Traffic Volume on Indus Highway

S.NO	SECTION	LENGTH	POINT	N/CYC	CAR	WAGON	BUS	TRUCK	TOTAL
1	2	3	4	5	6	7	8	9	10
1	KOTRI-SAMN	87	N.A.						0
2	SAMN-BHAN	86	N.S.	100	405	18	115	971	1649
3	BHAN-KUKKUR	47	BHAN BRIDGE	318	828		214	1382	2742
			JOHI JUNG	159	910		278	1399	2776
			MORO JUNG	145	862		271	2130	3460
			PLS.KUR	481	615		198	3851	5045
4	KUKKUR-BALADIN	39	KUKKUR	404	617		141	2578	4191
			MOSIRABAD	257	586		634	2158	3635
5	BALADIN-PAKKO	36	N.S.	259	687		211	717	1765
			N.S.	378	766		138	886	2318
6	PAKKO-BANGLADERO	40	PAKKO-LARKANA	941	1342	905	331	781	4350
			LARKANA-BANGLADERO	531	804	415	230	581	2561
			LARKANA BYPASS	740	522	545	279	559	2765
7	BANGLADERO-SHIKARP	50	BANGLADERO-RATODERO	371	517	253	194	301	1641
			RATODERO-GARIYASIN	339	303	237	118	134	1196
			GRIYASIN-SHIKARPUR	275	260	307	137	153	1094
8	SHIKARPUR-GHOUSPUR	52	N.S.	179	325	177	108	291	1640
9	GHOUSPUR-BADANI	34	INSERWAH-KANDHOT	228	271	224	130	882	1760
			KANDHOT-BADANI	204	326	258	159	917	2054
10	BADANI-SHERNULA BR	42	KASHMIR RLY STN	219	492		100	478	1297
			KASHMIR-KOJHAN	5	146		61	288	491
			KASHMIR-GUDDU	218	619		153	524	1610
11	SHERNULA-KOTLA HAS	62	N.S.	111	77	87	77	210	592
12	KOTLA HASAN-FAZILP	65	FAZILPUR	215	174	106	129	244	868
			KOTLA NASEER (N)	303	75	25	17	397	827
			KOTLA NASEER (S)	0	153	83	114	359	1012
13	FAZILPUR-JAMPUR	39	FAZILPUR	440	440		139	183	712
			NGOSPUR	334	334		129	182	618
			JAMPUR	400	400		137	175	712
14	JAMPUR-TAUNSA BARA	101	R.P. CHL BR-KOT CHU	109	424		183	371	1437
			KOT CHUTA-CHOK KUL	1597	1033		362	518	3468
			CHOK KULIN-CHOK CHUR	658	681		585	518	2493
			CHOK CHURATA CHNT	313	332		222	411	1328
			CHNT JN DSK CHL BR	229	299		122	273	948
			CHNT JN-RETRA RD	82	82		18	137	309
15	DEKHAH-RETRA ROAD	56	APTER TAUNSA JN	276	240	21	59	267	853
			BEFORE TAUNSA JN	318	313	120	158	219	1128
16	RETRA RD-TRINAN JN	42	DUMALI	70	37	30	75	72	284
			KATHBARH	39	29	21	52	59	200
17	TRINAN-CHANNI	62	N.S.	151	67	222	111	127	678
18	CHANNI-MALAN RD	41	BANNU-DIK	78	765		211	1161	2150
			CHASHMA Y JN	676	976		251	897	2914
			BASTI USTRANI-DIK	1039	993		371	927	3345
			Y JN-MALAN	482	511		208	281	1480
19	MALAN RD-SHABAZKH	38	FODINKHEL-PEZU	20	432	124	98	528	1200
			PEZU-SHABAZKHEL	75	720	146	154	728	1751
20	SHABAZKHEL-GHORIWALA	60	SHABAZKHEL	48	979	229		1685	2441
			CHAZNIKHEL	53	1187	224		1674	2781
			TAJAZAI	137	1858	523		1312	3850
			SARAI NAURANG	211	2037	437		1524	4291
21	GHORIWALA-LATANBER	40	BANNU WGL HILL	1752	1973	1300	1071	3641	9747
			LATANBER	325	1009	405	771	3089	5641
			GHORIWALA	420	1512	374	1017	3715	7263
22	LATANBER-AHMEDKHEL	80	SURDOS	10	221	452	153	509	1345
			KARAPA	18	261	560	173	521	1653
23	AHMEDKHEL-FESHAWAR	86	FLY TECH	9610	5767	1677	1700	1921	20680
			BACHAHER	131	2500	977	674	1261	5464
			REFONG ROAD AT	387	2771	1019	576	1600	4353
			BRIDGE POINT TDI	151	2471	977	720	1529	5348

N.A. = NOT AVAILABLE
N.S. = NOT SPECIFIED

Schedule of Field Visit by Mr. M. Sadiq Swati Chief
and Mr. Abdul Majeed, Deputy Chief, NTRC

<u>D a t e</u>	<u>D a y</u>	<u>F r o m</u>	<u>T o</u>
23.12.87	Wednesday	Islamabad	Peshawar
24.12.87	Thursday	Peshawar	Bannu
25.12.87	Friday	Bannu	D.I.Khan
26.12.87	Saturday	D.I.Khan	D.G.Khan
27.12.87	Sunday	D.G.Khan	Guddu
28.12.87	Monday	Guddu	Sukkur
29.12.87	Tuesday	Sukkur	Dadu
30.12.87	Wednesday	Dadu	Hyderabad
31.12.87	Thursday	Hyderabad	Karachi

INDUS HIGHWAY FEASIBILITY STUDY

Origin - Destination Survey

Book No. _____ 1-3

Station No. _____ 4-5

Day _____

Date

dd	6-7	mm	8-9
----	-----	----	-----

Road Section _____

Location of Survey Point _____

Survey Time From _____ Hrs/Min. To _____ Hrs/Min.

No. of forms filled in this Book _____ No. of Next Book _____

Name of Enumerator _____ Name of Supervisor _____

